Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

No: Fifth and Part Bill — Date.....20

Division: **Project Division** — Sub-Division: **Project Sub Division**

Bill Received No. — Dated — Divisional — Cash Book Voucher No..... Dated.....

Schedule Docket No. — Head of Account: 3089 — Sub Divisional **Work Code: 008-16-000036** — Est.Cost-600.00 Lakhs

Name of Work: **CONSTRUCTION OF INDOOR STADIUM WITH ALL AMENITIES AT SAHAKARNAGAR IN WARD NO.08 KODIGEHALLI, KODIGEHALLI SUB DIVISION**

Name of Contractor and Full Address: **Sri Abbu Sambasiva Reddy #1-B-3,Sree Arcade Layout 4th Block,DB sandra,Vidyaranyapura,Bangalore-560097**

Reference to Agreement No: **EE(Project)//Ynk Zone/WO/114/2017-18** — Date: **3/01/2018**

Certified that the measurements were taken by me on 29/1/2021 and recorded of Pages 42/54 to 57 S of measurement Book No. 11/19-20 ,and that the work is satisfactorily executed.

Contractor — **Officer-in-charge of work**

Certified that the measurement were taken by me on 29/1/2021 and found correct. The work is satisfactorily executed. Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

4th Bill - 65375429-00

5th Part - 49617929-00

Sub-Division Officer

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	DA	1575750-00
2)	Deduct amount to be held in reserve being .....percent Rs.....	CP	157560-00
3)	" 5th Part Balance 1575750-00	Cess	140692-00
4)	Deduct Payment:	Sewg	140692-00
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of	GF	15760-00
		Roof	157560-00
	b) Payments Now made { cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	LP	34370-00
			646634-00
5)	Balance being unpaid value of work done held in reserve.		
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments. unadjustments items.		
7)	Net amount due to or from Contractor		1511086-00
8)	Advance to Contractor for materials brought to site (as detailed) within.		
9)	Value of Government materials supplied.		
	Total amount adjusted -		

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

Witness

1.

2.

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

Initials of Officer making payment

(For use in the Office)

Head of Account - 3089

Audited & Admitted for Rs. 1575750

Passed for Rs. 1511086-00

Paid To Abbu Sambashiva reddy

By Adjustment Rs. 646634-00

Executive Engineer

23/02/22

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK :CONSTRUCTION OF INDOOR STADIUM WITH ALL AMENITIES AT SAHAKARNAGAR IN WARD NO.08 KODIGEHALLI, KODIGEHALLI SUB DIVISION

Client	Sri Abbu Sambasiva Reddy #1-B-3,Sree Arcade Layout 4th Block,DB sandra,Vidyaranyapura,Bangalore-560097

ABSTRACT

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto Date	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
1	Earth work for lowering and levelling the ground other than foundation works by mechanical means upto 3.00 depth, including providing shoring and strutting, removal of stumps and other deleterious matter, dressing of sides and bottom, filling back the excavation earth to the extent required including the cost of labour and HOM of machineries, as per drawing and technical specification. and as per directions of Engineer in charge of the work	Cum	1265.04	1252.80	73.00	91454	0.00	73.00	0.00	1252.80	91454
2	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the exavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications and as per directions of Engineer in charge of the work	Cum	1122.22	1345.53	330.00	444024	0.00	330.00	0.00	1345.53	444024
3	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications.	Cum	148.79	139.45	2500.00	348625	0.00	2500.00	0.00	139.45	348625

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
4	Providing and laying in position plain cement concrete of mix 1:4:8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregtes @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per directions of Engineer in charge of the work (Quantity upto 125%)	Cum	143.53	131.36	5700.00	748746	48.17	5700.00	274578.98	179.53	1023325
	(Quantity above 125%)					0	4.59	5770.43	26499.27	4.59	26499
5	Providing and laying in position plain cement concrete of mix M15 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per directions of Engineer in charge of the work	Cum	330.89	187.45	6500.00	1218443	35.09	6500.00	228105.80	222.55	1446549
6	Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammerddressed in courses not less than 20 cms high, bond stones at 2m apart in each course including cost of materials, labour, curing completeas per specifications and as per directions of Engineer in charge of the work	Cum	261.44	170.08	5000.00	850394	0.00	5000.00	0.00	170.08	850394
7	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as per specifications. (Qty Upto 125%)	Cum	309.63	387.04	150.00	58056	0.00	150.00	0.00	387.04	58056
	Qty Above 125%	cum		373.51	150.57	56239	0.00	150.57	0.00	373.51	56239

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Up	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Am
8	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6,edges of stone chistei dressed in courses not less than 15 cms high, bond stones at two m.apart in each course including cost of materials, labour, curing completeas per specifications and as per directions of Engineer in charge of the work	Cum	72.01	11.82	6000.00	70926	0.00	6000.00	0.00	11.82	70926
9	Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(which includes cost of gravel / murrum, watering charges & compaction by vibratory roller)complete as per specifications and as per directions of Engineer in charge of the work	Cum	249.46	249.46	350.00	87311	0.00	350.00	0.00	249.46	87311
10	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons.	Sqm	314.00	253.32	350.00	88661	0.00	350.00	0.00	253.32	88661
11	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness , including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specificaitons and as per directions of Engineer in charge of the work	Sqm	641.18	478.74	350.00	167559	0.00	350.00	0.00	478.74	167559
12	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	411.79	332.43	400.00	132972	0.00	400.00	0.00	332.43	132972
13	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work.	Sqm	508.89	56.75	400.00	22698	0.00	400.00	0.00	56.75	22698

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
14	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (Second Floor) (Qty Upto 125%)	Sqm	21.84	27.30	400.00	10920	0.00	400.00	0.00	27.30	10920
	Qty Above 125%			12.06	433.94	5233	0.00	433.94	0.00	12.06	5233
15	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (Headroom)	Sqm	19.68	0.00	400.00	0	0.00	400.00	0.00	0.00	0
16	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	1657.22	1143.98	400.00	457592	0.00	400.00	0.00	1143.98	457592
17	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (First Floor)	Sqm	354.40	143.32	400.00	57329	0.00	400.00	0.00	143.32	57329
18	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (Second Floor)	Sqm	8.37	0.00	400.00	0	0.00	400.00	0.00	0.00	0

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amo
19	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (Headroom)	Sqm	44.85	0.00	400.00	0	0.00	400.00	0.00	0.00	0
20	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floors including cost of all materials,labour complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)(Qty upto 125%)	Sqm	28.28	29.17	750.00	21875	0.00	750.00	0.00	29.17	21875
21	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floors including cost of all materials,labour complete as per specifications and as per directions of Engineer in charge of the work (First Floor)	Sqm	27.71	10.57	750.00	7927	0.00	750.00	0.00	10.57	7927
22	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floors including cost of all materials,labour complete as per specifications and as per directions of Engineer in charge of the work (Second Floor)	Sqm	2.62	0.00	750.00	0	0.00	750.00	0.00	0.00	0
23	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floors including cost of all materials,labour complete as per specifications and as per directions of Engineer in charge of the work (Headroom)	Sqm	4.56	0.00	750.00	0	0.00	750.00	0.00	0.00	0
24	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	902.97	611.57	400.00	244627	0.00	400.00	0.00	611.57	244627

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amo
25	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons and as per directions of Engineer in charge of the work (First Floor)	Sqm	596.46	402.75	400.00	161099	0.00	400.00	0.00	402.75	161099
26	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons and as per directions of Engineer in charge of the work (Second Floor) (Qty Upto 125%)	Sqm	10.87	13.59	400.00	5435	0.00	400.00	0.00	13.59	5435
	Qty Above 125%			430.02	315.38	135617	0.00	315.38	0.00	430.02	135617
27	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons and as per directions of Engineer in charge of the work (Headroom)	Sqm	22.85	0.00	400.00	0	0.00	400.00	0.00	0.00	0
28	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	66.50	30.03	550.00	16518	0.00	550.00	0.00	30.03	16518
29	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (First Floor)	Sqm	52.40	52.40	550.00	28820	0.00	550.00	0.00	52.40	28820
30	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (Second Floor)	Sqm	48.08	0.00	550.00	0	0.00	550.00	0.00	0.00	0

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amo
31	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc. , including edges including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (Ground Floor)(Qty upto 125%)	Sqm	25.47	25.47	450.00	11462	0.00	450.00	0.00	25.47	11462
32	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc. , including edges including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (First Floor) (Qty Upto 125%)	Sqm	26.73	33.41	450.00	15036	0.00	450.00	0.00	33.41	15036
	Qty Above 125%			16.27	326.05	5304	0.00	326.05	0.00	16.27	5304
33	Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc. , including edges including cost of all materials, labour complete as per specificaiton and as per directions of Engineer in charge of the work (Headroom) (Qty Upto 125%)	Sqm	0.96	1.20	450.00	540	0.00	450.00	0.00	1.20	540
	Qty Above 125%			7.08	331.97	2350	0.00	331.97	0.00	7.08	2350
34	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and First Floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications(Qty Upto 125%)	Cum	317.59	394.18	7500.00	2956350	0.00	7500.00	0.00	394.18	2956350

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Up	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Am
35	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars,posts,struts.butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor).	Cum	71.90	48.54	7500.00	364065	0.00	7500.00	0.00	48.54	364065
36	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars,posts,struts.butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and as per directions of Engineer in charge of the work (First Floor)	Cum	111.83	46.74	7500.00	350551	0.00	7500.00	0.00	46.74	350551

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
37	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars,posts,struts.butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and as per directions of Engineer in charge of the work (Second Floor) (Qty Upto 125%)	Cum	2.52	3.15	7500.00	23625	0.00	7500.00	0.00	3.15	23625
	Qty Above 125%			0.97	7667.43	7407	0.00	7667.43	0.00	0.97	7407
38	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum,with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick,vibrated fo all works in ground Floor level for roof slabs ,staircase, lintels , beams, retaining walls ,return wall, walls (an thivck ness) including attached plasters ,columns, pillars,posts,struts.butters,string or lacing courses ,parapets,coping,bed blocks,anchor blocks ,plain window cills,fillets including cost of all materials, labour,HOM of machinery, curing, complete as per specifications and as per directions of Engineer in charge of the work (Headroom)	Cum	2.35	0.00	7500.00	0	0.00	7500.00	0.00	0.00	0

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amt
39	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar,with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges) Ready mixed cement for concrete for beams,staircase,and roof with M-25	Cum	499.12	500.51	7500.00	3753822	0.00	7500.00	0.00	500.51	3753822
40	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	20.70	20.10	700.00	14070	0.00	700.00	0.00	20.10	14070
41	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications and as per directions of Engineer in charge of the work (First Floor) (Qty Upto 125%)	Sqm	21.78	27.23	700.00	19058	0.00	700.00	0.00	27.23	19058
	Qty Above 125%			11.66	615.34	7172	0.00	615.34	0.00	11.66	7172

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total to	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	
42	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 27.20kgs, with 12mm and down size graded granite metal coarse aggregates @0.5865cum and fine aggregtes @ 0.391cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain chajja of 8.5 cms. average thickness, upto First Floor level, including cost of all materials, labour, HOM of machinery, finishing, curing, complete as per specifications and as per directions of Engineer in charge of the work (Headroom) (Qty Upto 125%)	Sqm	0.72	0.90	700.00	630	0.00	700.00	0.00	0.90	630
	Qty Above 125%			5.58	621.27	3467	0.00	621.27	0.00	5.58	3467
43	Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.64cum and fine aggregtes @ 0.43cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Cum	12.54	0.00	7000.00	0	0.00	7000.00	0.00	0.00	0
44	Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.64cum and fine aggregtes @ 0.43cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications and as per directions of Engineer in charge of the work (First Floor)	Cum	1.22	0.00	7500.00	0	0.00	7500.00	0.00	0.00	0

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Work Done	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
45	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor) (Qty Upto 125%)	Tonne	97.06	116.58	75000.00	8743176	0.00	75000.00	0.00	116.58	8743176
46	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per directions of Engineer in charge of the work (First Floor) (Qty Upto 125%)	Tonne	26.90	33.63	75000.00	2521875	0.00	75000.00	0.00	33.63	2521875
	Quantity Above 125%			24.85	72416.73	1799373	0.00	72416.73	0.00	24.85	1799373
47	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per directions of Engineer in charge of the work (Second Floor) (Qty Upto 125%)	Tonne	0.74	0.93	75000.00	69375	0.00	75000.00	0.00	0.93	69375
	Quantity Above 125%			8.98	72976.34	655634	0.00	72976.34	0.00	8.98	655634

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
48	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per directions of Engineer in charge of the work (Headroom)	Tonne	1.82	0.00	75000.00	0	0.00	75000.00	0.00	0.00	
49	Providing and constructing load bearing wall with precast solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	1086.05	718.98	1100.00	790878	0.00	1100.00	0.00	718.98	790878
50	Providing and constructing load bearing wall with precast solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications and as per directions of Engineer in charge of the work (First Floor)	Sqm	1354.47	1029.51	1100.00	1132456	0.00	1100.00	0.00	1029.51	1132456

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
51	Providing and constructing load bearing wall with precast solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specificationsand as per directions of Engineer in charge of the work (Second Floor) (Qty Upto 125%)	Sqm	66.76	83.45	1100.00	91795	0.00	1100.00	0.00	83.45	91795
	Quantity Above 125%			77.88	1182.07	92060	0.00	1182.07	0.00	77.88	92060
52	Providing and constructing load bearing wall with precast solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications and as per directions of Engineer in charge of the work (Headroom)	Sqm	56.71	0.00	1100.00	0	0.00	1100.00	0.00	0.00	0
53	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc., complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	53.48	34.67	1000.00	34671	0.00	1000.00	0.00	34.67	34671

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amo
54	Providing and constructing non-load bearing wall with solid concrete blocks of size 400X100X200 having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to I.S : 2185 (Part 1) : 2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire chargesof machineries etc., complete as per specifications and as per directions of Engineer in charge of the work (First Floor)	Sqm	68.58	34.67	1000.00	34671	0.00	1000.00	0.00	34.67	34671
55	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	1123.92	877.77	300.00	263332	0.00	300.00	0.00	877.77	263332
56	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners. wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (First Floor)	Sqm	1390.93	1508.22	300.00	452465	0.00	300.00	0.00	1508.22	452465
57	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	1320.12	774.55	270.00	209130	0.00	270.00	0.00	774.55	209130
58	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (First Floor)	Sqm	2426.23	2085.22	270.00	563010	0.00	270.00	0.00	2085.22	563010

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amt
59	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (Second Floor)	Sqm	75.65	0.00	0.00	0	0.00	0.00	0.00	0.00	0
59	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (Second Floor)	Sqm	75.65	0.00	270.00	0	0.00	270.00	0.00	0.00	0
60	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (Headroom)	Sqm	75.65	0.00	270.00	0	0.00	270.00	0.00	0.00	0
61	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor) Quantity upto125%	Sqm	67.14	83.93	270.00	22660	0.00	270.00	0.00	83.93	22660
	Quantity Above 125%			87.84	209.86	18434	0.00	209.86	0.00	87.84	18434
62	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4 to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, inclding cost of materials, labour, curing complete as per specifications and as per directions of Engineer in charge of the work (First Floor) Quantity upto125%	Sqm	102.06	127.58	270.00	34445	0.00	270.00	0.00	127.58	34445
	Quantity Above 125%			44.19	215.78	9536	0.00	215.78	0.00	44.19	9536

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
63	Providing 12mm thick cement plaster in single coat with cement mortar 1:4 , to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.	Sqm	4050.27	2160.64	270.00	583372	0.00	270.00	0.00	2160.64	583372
64	providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty . Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of alll mateerial cost of labour and scaffolding etc. ,complete as per specification.	Sqm	9798.93	0.00	70.00	0	4834.39	70.00	338407.30	4834.39	338407
65	Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after throughly brooming the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications.	Sqm	3897.65	0.00	80.00	0	2859.77	80.00	228781.95	2859.77	228782
66	Extra over above Item for applying oil bound washable distemper on ceiling and / or sloping roof as per specifications.	Sqm	3997.11	0.00	80.00	0	1974.62	80.00	157969.64	1974.62	157970
67	Providing and finishing external walls in two coats with waterproof cement paint of approved brand with primer and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	1149.39	0.00	100.00	0	916.25	100.00	91625.23	916.25	91625
68	Providing and finishing external walls in two coats with waterproof cement paint of approved brand with primer and shade to give an even shade after throughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications and as per directions of Engineer in charge of the work (First Floor) (Quantity upto 125%)	Sqm	1418.62	0.00	100.00	0	1612.16	100.00	161215.71	1612.16	161216

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
69	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	41.63	26.60	4700.00	125023	1.26	4700.00	5922.00	27.86	130945
70	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete and as per directions of Engineer in charge of the work (First Floor)	Sqm	37.13	21.44	4700.00	100788	1.26	4700.00	5922.00	22.70	106710
71	Providing and laying Hassan Green granite flooring for staircase, treads and rises using pre polished 20 mm thick water cut green Granite slab laid over existing cement concrete bed in CM 1:3, average 20mm thick including full rounding for nosing , cutting 3 line grooves not more than 2 mm wide for antiskidding, curing etc.,complete and as per directions of Engineer in charge of the work (Second Floor)	Sqm	37.13	22.03	4700.00	103549	1.26	4700.00	5922.00	23.29	109471
72	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and as per directions of Engineer in charge of the work (Ground Floor)	Sqm	937.10	460.58	800.00	368467	0.00	800.00	0.00	460.58	368467

Scanned by TapScanner

Item no	Description of work	Unit	BOQ Qnty	Previous			Present			Total Upto	
				Qnty	Rate	Amount	Qnty	Rate	Amount	Qnty	Amount
73	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and as per directions of Engineer in charge of the work (First Floor)	Sqm	1639.21	833.72	700.00	583606	820.16	700.00	574112.00	1653.88	1157718
74	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and as per directions of Engineer in charge of the work (Second Floor)	Sqm	7.86	0.00	700.00	0	0.00	700.00	0.00	0.00	0
75	Providing and laying M-15 cement concrete flooring, 50 mm thick with metallic concrete hardner topping , under layer of 35mm thick m-15 cement concrete using broken granite metal of 20mm and down size, and top layer 50mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with which metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt) , including finishing cost of materials, labour, curing, complete as per specifications and as per directions of Engineer in charge of the work (Headroom)	Sqm	7.86	0.00	700.00	0	0.00	700.00	0.00	0.00	0

Scanned by TapScanner